

COOLSHADE · DESIGN DECISIONS REGISTER

CoolShade design decisions register

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	CSH-DEC-001	Version	0.2
Status	Draft	Date	2026-10-01
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/coolshade		
Source	docs/06-design-decisions.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.2	2026-10-01	Amish Chadha	Budget treated as a value-engineering target
0.1	2026-09-30	Amish Chadha	Register opened with the open decisions from the decision records, the review note and the build plan work

CoolShade design decisions register

Every design decision still to be made, and every decision made, in one place. Each decision is argued in full in its decision record under `docs/decisions/`; this register is the index Amish works from. The build plan (`docs/05-build-plan.md`, CSH-BLD-001) describes the design as it stands and does not list open decisions.

■ Open decisions

Table 1. Decisions awaiting Amish.

#	Decision needed	Options	Recommendation	Affects in the build	Source
1	R14's tool list (a drill, angle grinder, spanners and a ladder) leaves out the two hand tools the constructable design needs	(a) add a hand rivet nut tool and a bench vice to R14; (b) through bolts in place of rivet nuts, which put nuts under the cloth and can crush the tubes	(a)	Tools list in the build plan, section 7	CSH-DDR-003, A2
2	First site type (bus stop, market or queue) and co-design partner	Bus stop, market lane or distribution queue; partner to be found	None yet	Slab, anchors, curb setback and orientation for the first build	CSH-DDR-001, O2; CSH-DDR-002

■ To confirm when parts are bought

Table 2. Items to check against the real parts and site before or while buying.

#	What to confirm	Why it matters	Source
1	Nozzle flow (4 L/h each assumed) and droplet spectrum (Dv0.9 below about 80 µm) at 7 bar, from the nozzle maker	Water use (R7) and wetting (R5) depend on them	CSH-CAL-001 [C1], [D3]
2	The anchor type, its design resistance and the slab at the site: about 2.8 kN factored per anchor with the fabric off at 30 m/s	The anchors and slab hold the canopy down	CSH-CAL-001 [G13]
3	Steel quotes for lines 1, 2 and 4 (about 167 kg, priced at about \$1.61/kg)	The cost (R13) may rise	CSH-CAL-001 [J2]
4	The M8 steel rivet nut's pull-out rating in a 2 mm wall is well above 0.16 kN, and its hole size (11 mm assumed; 7 mm for M5)	Rivet nuts hold the beams to the posts, braces, cleats and L-feet	CSH-DDR-003, P16; CSH-CAL-001 [G15]
5	The enclosure has moulded mounting holes outside its gasket and internal bosses for a gear plate	The enclosure screws to its rails from inside and stays sealed	CSH-DDR-003, P8
6	The pump may be mounted on a vertical plate, and its foot pattern and port positions	The pump, the tee from the down pipe and the hoses are placed on the equipment plate from it	CSH-DDR-003, P11
7	The solar mounting kit's L-feet reach the rails 15 mm above the tubes on the 7° slope, and the end clamps suit a 35 mm panel frame	The panel rails stand on L-feet on the bearer and the rear beam	CSH-DDR-003, P7
8	The shade cloth maker can make the 1,020 x 670 mm notch with a reinforced hem and eyelets	The cloth comes off without touching the panel	CSH-DDR-003, P7
9	The radiation shield has a top plate that takes one M8 bolt (or an adapter plate is made)	The shield hangs under the sensor arm	CSH-DDR-003, P9
10	The street-side posts stand 25 mm inside the roof's street edge; check the curb setback, bus mirrors and sight lines at the site	The posts moved out 125 mm each side to carry the cloth's edges	CSH-DDR-003, P1
11	A water hygiene plan acceptable to the local health authority, with a named responsible person and sampling	<i>Legionella</i> control (R9) is at risk; no public trial without it	CSH-CAL-001 [I3]; CSH-PRC-001
12	Water hardness at the site and a descaling method and interval for the 0.4 mm nozzles	Scaling (R16) is at risk	CSH-REQ-001 R16
13	Fabric porosity and stretch, which set the fabric's edge pull	The 15 m/s fabric-on limit is set on the conservative solid-fabric case	CSH-CAL-001 [G7], [G8]

■ Value engineering

Value-engineering target: USD 775 (a hypothetical control target, not a limit). Estimated cost of the constructable design: USD 882 (USD 107, or 13.8 %, over the target). The concept came to USD 773, USD 2 under the target; the parts added to make it buildable add USD 109.

- **Main cost drivers:** the steel lines (1, 2 and 4), USD 269 for about 167 kg (about USD 1.61 per kg including cutting, drilling and galvanizing); the parts added for construction (cleats, rivet nuts, panel bearer and mounting kit, base cleats, equipment plate, enclosure rails, sensor arm, line clips, tank level switch, I2C extender, cloth notch and more fixings)(see `bom/bom.csv`).
- **Savings worth trying:** leave out the base plates (the cleats anchor straight to the slab) and make the panel rails from steel angle, which saves about USD 40; and get steel quotes, since the steel prices look low for small quantities and the real cost may be higher.

■ Decisions made

Table 3. Decisions made, newest last.

Date	Decision	Decided by	Record
2026-09-25	TRL 2 review items D1 to D7: low-pressure 7 bar misting; fixed thresholds (32 °C or more, 60 % RH or less, presence in the last 2 min, tank above its low level); no fans; tank as standard with mains optional; 3.0 x 2.4 m bolted four-post canopy on an existing slab; removable fabric before storms; no status link	Amish: "i accept all your recommendations, go with them across all repos."	CSH- DDR-001, CSH- DDR-002
2026-09-25	Budget \$775 (was \$700)	Amish, same instruction	CSH- DDR-002, O1
2026-09-25	R10 restated: frame and anchors survive 30 m/s with the fabric removed; fabric fitted only in forecast gusts below 15 m/s (54 km/h)	Amish, same instruction	CSH- DDR-002, N1
2026-09-25	Load-release cord lacing to be studied at TRL 4 (on hold with TRL 4)	Amish, same instruction	CSH- DDR-002, N1c
2026-09-25	R4 restated as 2 °C while spraying; no fans	Amish, same instruction	CSH- DDR-002, N2
2026-09-25	25 Ah battery in place of 20 Ah; keep the fail-safe normally open drain valve	Amish, same instruction	CSH- DDR-002, N3
2026-09-30	Design for construction: posts on a 2,800 x 2,350 mm grid with the long beams on their tops, angle cleats and rivet nuts at every roof joint, bolted post bases, flattened-end knee braces, panel at the rear edge on a bearer and L-feet with a notch in the cloth, equipment plate, enclosure rails, angle sensor arm, tank stop cleats, tank level switch and other changes (P1 to P16)	Made under Amish's 2026-09-30 instruction to make the design physically buildable ("If you are realising that the design cannot be built as per concept - fix the design assumptions to match and be physically feasible as you draw the illustrations."); open for his review	CSH- DDR-003